



Allison AT Series - Installation Checklist

Oil Cooler Air Lines & Vacuum Lines	
	Confirm there are no leaks
	Confirm tightness of all connections
	Confirm correct routing of all lines
Linkage	
Shift Selector	
	Confirm correct adjustment for all positions
	Confirm ease of movement
	Inspect neutral safety switch - start only in neutral
	Ensure shift tower's freedom of operation
Mechanical modulator control	
	Confirm correct adjustment - proper shift points
	Confirm ease of operation
	Confirm correct routing
Parking brake	
	Adjust for proper clearance
	Adjust for full apply
	Confirm full release